

WC-193A LINGLESTOWN ROAD (CEDAR SHOPPING CENTERS) HOP LOOK AHEAD SCHEDULE

ID	Task Name	Duration	Start	Finish	May		Jun	
					4/25	5/2	5/9	5/16
1	Miscellaneous Items	18 days	Thu 5/13/10	Mon 6/7/10				
2	Seal Cracks/Sealcoat Gulf Station	3 days	Wed 6/2/10	Fri 6/4/10				
3	Topsoil/ECB/Seed Stabilization	10 days	Thu 5/13/10	Thu 5/27/10				
4	Complete Sidewalk at Ped bridge to Cul-de-sac	8 days	Wed 5/19/10	Thu 5/27/10				
5	Complete work at 1900 Block (West of Crooked Hill)	5 days	Tue 6/1/10	Mon 6/7/10				
6	Signal Acceptance by Township/PennDOT	4 days	Tue 6/1/10	Fri 6/4/10				
7	Final Walkthru/Punchlist	4 days	Tue 6/1/10	Fri 6/4/10				
8								
9								
10	Completion of Final Wearing Surface/Striping in the Spring	10 days	Sun 5/23/10	Fri 6/4/10				
11	Mill/Leveling (as required)	3 days	Sun 5/23/10	Tue 5/25/10				
12	Mill Notches for Wearing Tie-ins	2 days	Sun 5/23/10	Mon 5/24/10				
13	12.5MM Wearing Course (nights from 6 pm to 6 am)	5 days	Sun 5/23/10	Thu 5/27/10				
14	12.5MM Twp Street Tie-ins/Driveways (nights from 6 pm to 6 am ??? TBD)	4 days	Tue 6/1/10	Fri 6/4/10				
15	Final Line Striping	5 days	Mon 5/24/10	Fri 5/28/10				
16	Activation of pedestrian crossings/pushbuttons	1 day	Fri 5/28/10	Fri 5/28/10				

Project: HOP Look Ahead 05-19-09
Date: Wed 5/19/10

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline